



Oxford Gasworks Footbridge



ID	Task Name	Duration	Qtr 3, 2023			Qtr 4, 2023				Qtr 1, 2024			Qtr 2, 2024		Qtr 3, 2024								
			May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul						
0	OXFORD GASWORKS FOOTBRIDGE	214 days	OXFORD GASWORKS FOOTBRIDGE																				
1	1 DESIGN	115 days				DESIGN																	
2	2 START ON SITE	0 days																					
3	3 SITE SETUP & COMPOUND	15 days																					
4	4 GROUND INVESTIGATION WORKS	10 days																					
5	5 BRICKWORK REPAIRS	10 days																					
6	6 ADDITIONAL STRENGTHENING WORKS	15 days																					
7	7 ERECT TEMP SCAFFOLD	10 days																					
8	8 REMOVE DECK, BALASTRADE & STRINGERS	10 days																					
9	9 ENCAPSULATE BRIDGE	5 days																					
10	10 PREPARE BRIDGE & PRIME	15 days																					
11	11 STEELWORK REPLACEMENT & REPAIRS	15 days																					
12	12 APPLY COATING SPEC	10 days																					
13	13 INSTALL STRINGERS & BALASTRADE	15 days																					
14	14 INSTALL GRP DECK	10 days																					
15	15 REMOVE TEMPORARY SCAFFOLD	10 days																					
16	16 MINOR WORKS	15 days																					
17	17 CARRY OUT BEARING REPLACEMENT WORKS	35 days																					
18	18 OPEN BRIDGE	0 days																					
19	19 DECAMP SITE	10 days																					